

# 69th Street and Western Avenue Expansion and Reconstruction

## Project Information

- Contract Amount: \$6.2M
- Start Date: April 17, 2017
- Substantial Completion Date: October 27, 2017
- Final Completion Date: June 1, 2018

*HR Green, Inc. is a private engineering firm hired by the City of Sioux Falls to provide construction updates and construction administration. Please contact the project team members with any questions or concerns.*

## Project Team

**HR Green, Inc.**  
**Craig Lauritzen, P.E.**  
Project Manager  
Office: 605-221-2657  
Cell: 605-212-6051  
clauritzen@hrgreen.com

**Kenny Van Ballegooyen**  
Construction Observer  
Cell: 605-359-1705  
kvanballegooyen@hrgreen.com

**City of Sioux Falls**  
**Josh VandenBos, P.E.**  
City Project Manager  
Office: 605-367-8619  
Cell: 605-929-1474  
jvandenbos@siouxfalls.org

**D&G Concrete Construction, Inc.**  
**Greg Branagh**  
Project Manager  
Office: 605-338-8597  
Cell: 605-366-7743  
greg@dgconcrete.com

**City of Sioux Falls Street  
Construction website:**  
[http://www.siouxfalls.org/public-works/  
street-construction](http://www.siouxfalls.org/public-works/street-construction)

If you'd like to receive future newsletters, send an email to [tyorham@hrgreen.com](mailto:tyorham@hrgreen.com) or call 605.334.4499.

Western Avenue from 69th Street, south to La Quinta Street remains closed to traffic. The closure is expected to remain in place for the next two weeks. All current work listed below is being performed in the area closed on Western Avenue.

### Progress to date:

- Crews working on storm sewer and water main.
- Crews working on building storm sewer inlet structures.
- Crews grading, placing geogrid, and gravel base in preparation for paving the road.

### Upcoming work:

- Crews will finish underground work on storm sewer, storm sewer inlet structures, and water main.
- Grading work for the road will be completed along with the placement of geogrid and the gravel base.
- Contractor will place concrete curb and gutter and complete concrete paving in the intersection and asphalt paving south of the intersection on Western Avenue.
- Crews will be working on installing conduit for street lights along Western Avenue.



*Western Avenue, looking south near the 69th Street and Western Avenue intersection, as excavators tear out the existing pavement and load onto trucks to be hauled off site.*



*Western Avenue, looking south, near the south end of the project. Grading for the roadway is completed and geogrid is being placed along with the gravel base.*