

69th Street and Western Avenue Expansion and Reconstruction

Project Information

- Contract Amount: \$6.2M
- Start Date: April 17, 2017
- Substantial Completion Date: October 27, 2017
- Final Completion Date: June 1, 2018

HR Green, Inc. is a private engineering firm hired by the City of Sioux Falls to provide construction updates and construction administration. Please contact the project team members with any questions or concerns.

Project Team

HR Green, Inc.
Craig Lauritzen, P.E.
Project Manager
Office: 605-221-2657
Cell: 605-212-6051
clauritzen@hrgreen.com

Kenny Van Ballegooyen
Construction Observer
Cell: 605-359-1705
kvanballegooyen@hrgreen.com

City of Sioux Falls
Josh VandenBos, P.E.
City Project Manager
Office: 605-367-8619
Cell: 605-929-1474
jvandenbos@siouxfalls.org

D&G Concrete Construction, Inc.
Greg Branaugh
Project Manager
Office: 605-338-8597
Cell: 605-366-7743
greg@dgconcrete.com

City of Sioux Falls Street
Construction website:
<http://www.siouxfalls.org/public-works/street-construction>

If you'd like to receive future newsletters, send an email to tgorham@hrgreen.com or call 605.334.4499.

Progress to date:

- Paving is completed on Western Avenue in Phase 1A.
- With paving complete on Western Avenue in Phase 1A, traffic has been switched onto the new pavement to allow for removals on Western Avenue in Phase 1B.
- Concrete paving is complete on 69th Street in Phase 1A and Phase 1B.
- Geogrid and gravel base has been placed on 69th Street in Phase 1B.
- Sidewalk is completed along 69th Street in Phase 1A.
- Curb and gutter is installed on 69th Street from Western Avenue to Avalon Avenue in Phase 1B.

Upcoming work:

- Crews will continue installation of fiber innerduct and lighting conduit along 69th Street in Phase 1B.
- Crews will work on removals of existing pavement on Western Avenue in Phase 1B.
- Crews will be installing 36" storm sewer on Western Avenue in Phase 1B.
- Crews will be grading, laying geogrid, and placing gravel base on Western Avenue in Phase 1B.
- Xcel Energy will work on the reconstruction of power poles along the south side of the 69th Street and Western Avenue intersection to allow enough space for the new intersection.
- Asphalt paving on 69th Street in Phase 1A and Phase 1B.



Western Avenue, looking north, with asphalt pavement on the southbound lanes.



69th Street, looking west near the 69th Street and Western Avenue intersection, with concrete pavement and the median complete.