

# 69th Street and Western Avenue Expansion and Reconstruction

## Project Information

- Contract Amount: \$6.2M
- Start Date: April 17, 2017
- Substantial Completion Date: October 27, 2017
- Final Completion Date: June 1, 2018

*HR Green, Inc. is a private engineering firm hired by the City of Sioux Falls to provide construction updates and construction administration. Please contact the project team members with any questions or concerns.*

## Project Team

### HR Green, Inc.

**Craig Lauritzen, P.E.**

Project Manager

Office: 605-221-2657

Cell: 605-212-6051

[clauritzen@hrgreen.com](mailto:clauritzen@hrgreen.com)

**Kenny Van Ballegooyen**

Construction Observer

Cell: 605-359-1705

[kvanballegooyen@hrgreen.com](mailto:kvanballegooyen@hrgreen.com)

### City of Sioux Falls

**Josh VandenBos, P.E.**

City Project Manager

Office: 605-367-8619

Cell: 605-929-1474

[jvandenbos@siouxfalls.org](mailto:jvandenbos@siouxfalls.org)

### D&G Concrete Construction, Inc.

**Greg Branagh**

Project Manager

Office: 605-338-8597

Cell: 605-366-7743

[greg@dgconcrete.com](mailto:greg@dgconcrete.com)

### City of Sioux Falls Street

Construction website:

<http://www.siouxfalls.org/public-works/street-construction>

If you'd like to receive future newsletters, send an email to [tgorham@hrgreen.com](mailto:tgorham@hrgreen.com) or call 605.334.4499.

## Progress to date:

- Gravel base is completed on the north side of 69th Street from Western Avenue to Minnesota Avenue in Phase 1B.
- Two lifts of asphalt pavement is completed in Phase 1A, which includes the north half of 69th Street from the west end of the project to 69th Street and Western Avenue from 69th Street to the north end of the project.
- Two lifts of asphalt pavement has been placed in Phase 1B on the north half of 69th Street from Western Avenue east to Mustang Avenue.
- Concrete curb and gutter is complete on 69th Street.
- Storm sewer work is completed on the east half of Western Avenue in Phase 1B.

## Upcoming work:

- Crews will construct storm sewer inlet structures on Western Avenue where storm sewer was installed.
- Crews will place geogrid, gravel base, and asphalt paving on Western Avenue from 69th Street to the north project limits in Phase 1B.
- Asphalt will be placed on the north side of 69th Street from Mustang Avenue to Minnesota Avenue in Phase 1B.
- Northern Natural Gas will be placing new gas main underneath 69th Street along the west side of Western Avenue.
- Crews will place topsoil and perform finish grading along 69th Street.

The new driveway to the VanBuskirk strip mall on the north side of 69th Street will be closed to allow for placement of new asphalt pavement in the driveway. Access to the strip mall will be maintained from Grand Prairie Avenue.



69th Street, looking west, with asphalt pavement placed on the gravel base during the asphalt paving operation