

# Madison Street and Louise Avenue Improvements

## Project Information

- Contract Amount: \$4,336,798.82
- Start Date: April 2, 2018
- Completion Date: October 15, 2018

*HR Green, Inc. is a private engineering firm hired by the City of Sioux Falls to provide design engineering. Please contact the project team members with any questions or concerns.*

## Project Team

HR Green, Inc.  
**Craig Lauritzen, P.E.**  
Project Manager  
Office: 605-221-2657  
Cell: 605-212-6051  
clauritzen@hrgreen.com

**Jennica Wilcox, P.E.**  
Project Engineer  
Office: 605-221-2667  
jwilcox@hrgreen.com

**Kenny Van Ballegooyen**  
Construction Observer  
Cell: 605-359-1705  
kvanballegooyen@hrgreen.com

City of Sioux Falls  
**John Osman, P.E.**  
City Project Manager  
Office: 605-367-8640  
josman@siouxfalls.org

Contractor: D&G Concrete Construction, Inc.  
**Greg Branaugh**  
Project Manager  
Office: 605-338-8597  
Cell: 605-366-7743  
greg@dgconcrete.com

**City of Sioux Falls Street  
Construction website:**  
[http://www.siouxfalls.org/public-works/  
street-construction](http://www.siouxfalls.org/public-works/street-construction)

If you'd like to receive future bi-weekly newsletters, send an email to [tgorham@hrgreen.com](mailto:tgorham@hrgreen.com) or call 605-334-4499.

Madison Street is fully closed to traffic from Louise Avenue to Helen Avenue. East and westbound traffic shall use 12th Street as their primary route. Louise Avenue remains open to traffic, but within a few weeks, the intersection of Madison Street and Louise Avenue will be closed.

### Progress to Date:

- Water main installation and storm sewer installation work on Madison Street.
- Rock excavation is required to install both the water main and storm sewer.
- Blasting operations began this week on the rock excavation.
- Crews are installing the temporary access road on the Fairgrounds property for access to Concrete Materials property during the next phase of construction which will close the intersection of Madison Street and Louise Avenue.

### Upcoming work:

- Crews will continue and complete water main and storm sewer work on Madison Street.
- Construction of storm sewer intake structures along Madison Street.
- Grading for the driveway at Concrete Materials.
- Concrete pavement will be poured at the Concrete Materials driveway on Madison Street.



*Installation of the storm sewer pipe. Bedrock is only a few feet below ground requiring blasting and rock excavation for the installation of the water main and storm sewer on the project.*