

# Madison Street and Louise Avenue Improvements

## Project Information

- Contract Amount: \$4,336,798.82
- Start Date: April 2, 2018
- Completion Date: October 15, 2018

*HR Green, Inc. is a private engineering firm hired by the City of Sioux Falls to provide construction services. Please contact the project team members with any questions or concerns.*

## Project Team

**HR Green, Inc.**  
**Dawn Horner, P.E.**  
Project Manager  
Office: 605-334-4499  
Cell: 605-351-2711  
dhorner@hrgreen.com

**Jennica Wilcox, P.E.**  
Project Engineer  
Office: 605-221-2667  
Cell: 719-351-4885  
jwilcox@hrgreen.com

**Derek Lee**  
Construction Observer  
Cell: 507-370-3763  
dlee@hrgreen.com

**City of Sioux Falls**  
**John Osman, P.E.**  
City Project Manager  
Office: 605-367-8640  
josman@siouxfalls.org

**Contractor: D&G Concrete Construction, Inc.**  
**Greg Branagh**  
Project Manager  
Office: 605-338-8597  
Cell: 605-366-7743  
greg@dgconcrete.com

**City of Sioux Falls Street Construction website:**  
<http://www.siouxfalls.org/public-works/street-construction>

If you'd like to receive future bi-weekly newsletters, send an email to [tgorham@hrgreen.com](mailto:tgorham@hrgreen.com) or call 605-334-4499.

Louise Avenue will fully close to traffic Friday morning (May 11th) to allow work to begin on the south half of Louise Avenue.

Madison Street is fully closed to traffic from Louise Avenue to Helen Avenue. East and Westbound traffic will use 12th Street as their primary route.

### Progress to Date:

- Water Main and Storm Drainage installation work on Madison Street.
- Rock excavation is required to install both the Water Main and Storm Drainage.
- Grading on driveway at Concrete Materials Ready Mix Plant.
- Construction of Storm Drainage Intake and Junction Box Structures along Madison Street.

### Upcoming work:

- Concrete pavement at the Concrete Materials driveway on Madison Street.
- Temporary railroad track removal on Louise Avenue Friday, to allow for the installation of Storm Drainage and Water Main casing pipe underneath railroad crossing.
- Continue Water Main and Storm Drainage work and rock excavation on Madison Street.
- Construction of Storm Drainage Intake Structures along Madison Street.
- Epoxy coating on existing Madison Street bridge deck.

