

Madison Street and Louise Avenue Improvements

Project Information

- Contract Amount: \$4,336,798.82
- Start Date: April 2, 2018
- Completion Date: October 15, 2018

HR Green, Inc. is a private engineering firm hired by the City of Sioux Falls to provide construction services. Please contact the project team members with any questions or concerns.

Project Team

HR Green, Inc.
Dawn Horner, P.E.
Project Manager
Office: 605-334-4499
Cell: 605-351-2711
dhorner@hrgreen.com

Jennica Wilcox, P.E.
Project Engineer
Office: 605-221-2667
Cell: 719-351-4885
jwilcox@hrgreen.com

Derek Lee
Construction Observer
Cell: 507-370-3783
dlee@hrgreen.com

City of Sioux Falls
John Osman, P.E.
City Project Manager
Office: 605-367-8640
josman@siouxfalls.org

Contractor: **D&G Concrete Construction, Inc.**
Greg Branaugh
Project Manager
Office: 605-338-8597
Cell: 605-366-7743
greg@dgconcrete.com

City of Sioux Falls Street
Construction website:
<http://www.siouxfalls.org/public-works/street-construction>

If you'd like to receive future bi-weekly newsletters, send an email to tgorham@hrgreen.com or call 605-334-4499.

Louise Avenue remains fully closed to traffic from the Concrete Materials entrance to Madison Street.

Madison Street remains fully closed to traffic from Lyon Avenue to Helen Avenue. East and westbound traffic shall use 12th Street as their primary route.

Madison Street is scheduled to open to traffic Monday, July 9th, at noon. Louise Avenue will remain closed to traffic.

Madison Street

- Final Mainline Paving is complete along Madison Street.
- Crews are working on striping pavement, finalizing sidewalk pavement and retaining wall construction.

Louise Avenue

- Utility construction is underway.
- Roadway grading will begin.

Upcoming work:

- Continue utility installation along Louise Avenue.
- Begin grading Louise Avenue.



Madison Street wall construction.



Louise Avenue utility construction.